

**LPI SUBSURFACE WASTEWATER INSPECTION PROCEDURE**

TOWN \_\_\_\_\_ PERMIT # \_\_\_\_\_ MAP# \_\_\_\_\_ LOT# \_\_\_\_\_

INSTALLER \_\_\_\_\_ CERTIFICATION # \_\_\_\_\_

SEPTIC SYSTEM \_\_\_\_\_ REPLACEMENT SYSTEM \_\_\_\_\_ REPLACEMENT TANK \_\_\_\_\_

HOLDING TANK \_\_\_\_\_ PUMP STATION \_\_\_\_\_ VARIANCE (PLEASE ATTATCH COPY) \_\_\_\_\_

**FIRST INSPECTION DATE:** \_\_\_ / \_\_\_ / \_\_\_

**YES      NO**

- 1) \_\_\_\_\_      \_\_\_\_\_ The system's footprint is in the correct Location.
- 2) \_\_\_\_\_      \_\_\_\_\_ Are there any variances.
- 3) \_\_\_\_\_      \_\_\_\_\_ The bottom of the bed is scarified and transition horizon mixed.
- 4) \_\_\_\_\_      \_\_\_\_\_ The bed bottom is at the correct elevation in accordance to the erp.

**SECOND INSPECTION DATE** \_\_\_ / \_\_\_ / \_\_\_

- 4) \_\_\_\_\_      \_\_\_\_\_ The top of the pipes or proprietary device is at the correct elevation.
- 5) \_\_\_\_\_      \_\_\_\_\_ The disposal area is the correct dimensions.
- 6) \_\_\_\_\_      \_\_\_\_\_ The stone is consistent in **one** size between the sizes of 3/4" and 2 1/2" clean and free from sediment.
- 7) \_\_\_\_\_      \_\_\_\_\_ Proper number of proprietary devices or chambers are correctly installed.
- 8) \_\_\_\_\_      \_\_\_\_\_ The stone depth is correct, 7" below, 1" above piping.
- 9) \_\_\_\_\_      \_\_\_\_\_ If a "d" box is used, it is level.
- 10) \_\_\_\_\_      \_\_\_\_\_ The septic tank is level.
- 11) \_\_\_\_\_      \_\_\_\_\_ The septic tank is the proper size.
- 12) \_\_\_\_\_      \_\_\_\_\_ The baffles are installed in the tank.
- 13) \_\_\_\_\_      \_\_\_\_\_ The bung hole is plugged.
- 14) \_\_\_\_\_      \_\_\_\_\_ There is correct pitch on the pipe to the tank (1/4 per foot) and from the tank to the field (1/8 per foot).
- 15) \_\_\_\_\_      \_\_\_\_\_ Solid piping is used from the tank to the bed.
- 16) \_\_\_\_\_      \_\_\_\_\_ Perforated piping is used in the bed.
- 17) \_\_\_\_\_      \_\_\_\_\_ Items are frost protected.
- 18) \_\_\_\_\_      \_\_\_\_\_ Pipe and tank area are free from debris.
- 19) \_\_\_\_\_      \_\_\_\_\_ Pump station (if used) has been installed properly including the testing of the high-water alarm.
- 20) \_\_\_\_\_      \_\_\_\_\_ Pipes entering and exiting tank and d-box sealed.
- 21) \_\_\_\_\_      \_\_\_\_\_ There is a minimum of 8", including cover material, over the hay or filter fabric.
- 22) \_\_\_\_\_      \_\_\_\_\_ The fill extensions are correct.
- 23) \_\_\_\_\_      \_\_\_\_\_ The curtain drain is installed, if necessary.

\_\_\_\_\_  
APPROVED BY LPI

\_\_\_\_\_  
DATE